

## UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS

4th QUARTER, CY 2020

Municipality of HUNGDUAN

Program or Project	Location	Total Cost	Date Started	Completion Date	Project Status		Remarks
					% of Completion	Total Cost Incurred to Date	
<b>Infrastructure Development</b>							
<b>CLUSTER A1-2020</b>							
Improvement of Balentimol Swimming Pool (Abatan)		200,000.00	Jan	Dec	96.94	193,887.14	completed
Construction of Awa Multipurpose Stage (Abatan)		300,000.00	Jan	Dec	99.58	298,734.20	completed
Improvement of Barangay Abatan Health station (Abatan)		100,000.00	Jan	Dec	97.40	97,401.43	completed
<b>CLUSTER A2-2020</b>							
Continuation of Balentimol River Control (Abatan)		250,000.00	Jan	Dec	-	-	on-going
Continuation of Pangihaan River Control (Abatan)		250,000.00	Jan	Dec	-	-	on-going
Improvement of Balentimol-Likkod Water System (Abatan)		150,000.00	Jan	Dec	-	-	on-going
Improvement of Amamugon FMR (Abatan)		100,000.00	Jan	Dec	-	-	on-going
Construction of Hah-lul Spill Way (Abatan)		100,000.00	Jan	Dec	-	-	on-going
Improvement of Bilong Irrigation (Abatan)		100,000.00	Jan	Dec	-	-	on-going
Rehabilitation of Mumbungog-Kiapulan CIS (Abatan)		100,000.00	Jan	Dec	-	-	on-going
Improvement of Duntug Pathway (Abatan)		150,000.00	Jan	Dec	-	-	on-going
<b>CLUSTER Ba3-2020</b>							
Construction of Hat-e to Bag-ungan Water System (Baang)		300,000.00	Jan	Dec	-	-	on-going
Improvement of Tinangaan Water System (Baang)		100,000.00	Jan	Dec	-	-	on-going
Construction of Litag-gang Sping Box (Baang)		100,000.00	Jan	Dec	-	-	on-going
Completion of Kalungkung Multipurpose Stage (Baang)		200,000.00	Jan	Dec	-	-	on-going
Construction of Balen Tunguk Foot Bridge (Baang)		200,000.00	Jan	Dec	-	-	on-going
Improvement of Kidangpah - Patpat Footbridge (Baang)		200,000.00	Jan	Dec	-	-	on-going
Improvement of Intangob Foot Bridge (Baang)		100,000.00	Jan	Dec	-	-	on-going
<b>CLUSTER Ba4-2020</b>							
Construction of Howang Flood Control (Baang)		200,000.00	Jan	Dec	94.97	189,944.90	completed
Construction of Cawayan Riprap (Baang)		100,000.00	Jan	Dec	93.52	93,519.74	completed
Construction of Hat-e to Bag-ungan Irrigation Diversion Dam (Baang)		100,000.00	Jan	Dec	-	-	on-going
Construction of Kalungkong Drying Pavement (Baang)		100,000.00	Jan	Dec	93.62	93,617.99	completed
Construction of Tumunnuk Drainage Canal (Baang)		100,000.00	Jan	Dec	92.36	92,357.94	completed
Improvement of Bannawol Drying Pavement (Baang)		100,000.00	Jan	Dec	92.48	92,484.04	completed

Improvement of Binalyu to Botwagan CIS (Boy-angan Section) (Baang)	100,000.00	Jan	Dec	92.93	92,925.02	completed
Improvement of Boy-angan-Botwagan Pathway (Baang)	100,000.00	Jan	Dec	92.53	92,534.41	completed
Improvement of Boy-angan-Cawayan Pathway (Baang)	100,000.00	Jan	Dec	93.87	93,870.00	completed
Improvement of Gohadan -Kaimbututan Pathway (Baang)	100,000.00	Jan	Dec	93.91	93,907.83	completed
Improvement of Litaggang Irrigation (Baang)	100,000.00	Jan	Dec	93.43	93,429.00	completed
Improvement of Pidipid to Datal CIS (Tinangaan Section) (Baang)	100,000.00	Jan	Dec	93.56	93,560.02	completed
Improvement of Pidipid to Datal Irrigation ( Utuh Section) (Baang)	100,000.00	Jan	Dec	93.02	93,019.46	completed
<b>CLUSTER Bb5-2020</b>						
Improvement of Bimmakuy - Gode Proper Pathway ( Bangbang)	100,000.00	Jan	Dec	94.12	94,121.94	completed
Improvement of Angadal Bitu Pathway (Bangbang)	100,000.00	Jan	Dec	94.12	94,122.12	completed
Improvement of Calom - Nunggawa Pathway (Bangbang)	100,000.00	Jan	Dec	95.44	95,444.92	completed
Improvement of Nabilngan-Bayumbuwa Pathway (Bangbang)	100,000.00	Jan	Dec	95.13	95,130.01	completed
Improvement of Ob-ob to Habiatan CIS (Bangbang)	100,000.00	Jan	Dec	95.95	95,949.11	completed
Construction of Tanga-ngadon - kultib Foot Bridge (Bangbang)	100,000.00	Jan	Dec	94.26	94,260.64	completed
Construction of Udong-Hagonghong Water System (Bangbang)	100,000.00	Jan	Dec	94.20	94,195.04	completed
Improvement of Awan Duwa-ayan - Udong Pathway (Bangbang)	100,000.00	Jan	Dec	94.63	94,626.02	completed
Improvement of Gabgab -Kihibud Pathway (Bangbang)	100,000.00	Jan	Dec	94.63	94,626.00	completed
Improvement of Talindak- Pimmelung Pathway (Bangbang)	200,000.00	Jan	Dec	95.04	190,071.00	completed
<b>CLUSTER Bc6-2020</b>						
Improvement of Punyapahan Irrigation ( Bokiawan)	200,000.00	Jan	Dec	96.05	192,102.01	completed
Improvement of Tablac Pathway with Shed (Bokiawan)	200,000.00	Jan	Dec	-	-	on-going
Improvement of Banga-an Irrigation (Bokiawan)	100,000.00	Jan	Dec	-	-	on-going
Improvement of Am-iyong Drainage Canal (Bokiawan)	100,000.00	Jan	Dec	95.83	95,831.70	completed
Improvement of Am-iyong- Balyaggan Pathway (Bokiawan)	100,000.00	Jan	Dec	95.67	95,669.07	completed
Improvement of Am-Iyong Drying Pavement (Bokiawan)	100,000.00	Jan	Dec	95.53	95,525.85	completed
Improvement of Ballukuk to Ang-angan Pathway (Bokiawan)	100,000.00	Jan	Dec	95.60	95,603.62	completed
Improvement of Balyaggan Drainage Canal (Bokiawan)	100,000.00	Jan	Dec	96.38	96,379.26	completed
Improvement of Bang-eh - Bilong Pathway (Bokiawan)	100,000.00	Jan	Dec	95.54	95,536.01	completed


Improvement of Malinah -Uliwok Pathway (Bokiawan)	100,000.00	Jan	Dec	-	-	on-going
Improvement of Mam-uh Pahok Pathway (Bokiawan)	100,000.00	Jan	Dec	-	-	on-going
Improvement of Dalipe Pathway (Bokiawan)	100,000.00	Jan	Dec	95.31	95,307.34	completed
Improvement of Tablac-Bana-o Pathway (Bokiawan)	100,000.00	Jan	Dec	95.11	95,110.09	completed
Improvement of Upper Tablac Pathway (Bokiawan)	100,000.00	Jan	Dec	96.23	96,225.64	completed
Rehabilitation of Langga-Tablac Water System (Bokiawan)	100,000.00	Jan	Dec	-	-	on-going
<b>CLUSTER H7-2020</b>						
Improvement of Kammandugu -Kiangdo Water System (Hapao)	500,000.00	Jan	Dec	-	-	on-going
Improvement of Barangay Hall Water System ( Hapao)	300,000.00	Jan	Dec	-	-	on-going
Improvement of Mabaka (Hospital) - Tabag Pathway (Hapao)	300,000.00	Jan	Dec	95.22	285,667.11	completed
Completion of Hapao Multi-Purpose Shade ( Hapao)	300,000.00	Jan	Dec	-	-	on-going
Improvement of Hobbong- Maoha-o Drainage Canal (Hapao)	300,000.00	Jan	Dec	94.91	284,737.80	completed
Improvement of Wa-oy Drainage Canal (Hapao)	300,000.00	Jan	Dec	95.22	285,662.92	completed
Improvement of Piddol to Nanuntog Pathway (Hapao)	300,000.00	Jan	Dec	95.40	286,208.91	completed
Improvement of Pango-an -Batang Water System (Hapao)	150,000.00	Jan	Dec	94.14	141,205.68	completed
<b>CLUSTER H8-2020</b>						
Improvement of Tabag Multi-Purpose Pavement (Hapao)	200,000.00	Jan	Dec	96.94	193,888.76	completed
Improvement of Aw-wa Pamihingon Bogya Pathway (Hapao)	200,000.00	Jan	Dec	94.27	188,537.71	completed
Improvement of Tangadon-Mabaka Pathway ( Hapao)	200,000.00	Jan	Dec	95.67	191,330.70	completed
Improvement of Boyyod- Pahoc Pathway (Hapao)	200,000.00	Jan	Dec	94.93	189,865.94	completed
Improvement of Makau-Matukutki CIS (Hapao)	200,000.00	Jan	Dec	95.11	190,223.22	completed
Improvement of Panniki Multi-Purpose Pavement (Hapao)	200,000.00	Jan	Dec	95.55	191,091.61	completed
<b>CLUSTER H9-2020</b>						
Improvement of Ayuhen - Mabaka Pathway (Hapao)	100,000.00	Jan	Dec	94.51	94,506.40	completed
Improvement of Batang - Maduntog	100,000.00	Jan	Dec	94.86	94,860.20	completed
Improvement of Tabag - Muy-yad Pathway ( Hapao)	100,000.00	Jan	Dec	94.28	94,280.94	completed
Improvement of Hubina -Panniki Pathway ( Hapao)	100,000.00	Jan	Dec	95.11	95,114.74	completed
Riprap of Kibutigan Waiting Shed (Tramline Site)	100,000.00	Jan	Dec	94.83	94,827.64	completed
Improvement of Kiangdo Drainage Canal (Hapao)	100,000.00	Jan	Dec	93.66	93,655.65	completed
Improvement of Picdot - Lamag CIS (Hapao)	100,000.00	Jan	Dec	95.00	95,004.14	completed
Improvement of Pilig CIS (Hapao)	100,000.00	Jan	Dec	95.09	95,092.20	completed
Improvement of Pulla - Lubina CIS (Hapao)	100,000.00	Jan	Dec	95.00	95,003.97	completed

Improvement of Mt. Napulawan Trail ( Hapao)		100,000.00	Jan	Dec	94.98	94,980.00	completed
<b>CLUSTER L10-2020</b>							
Improvement of Duyug - Balat Pathway (Lubu-ong)		300,000.00	Jan	Dec	98.66	295,974.40	completed
Improvement of Luta - Balat Pathway (Lubu-ong)		100,000.00	Jan	Dec	97.52	97,524.64	completed
Improvement of Numbitin Pathway (Balat Lubu-ong)		100,000.00	Jan	Dec	97.34	97,335.68	completed
Improvement of Balat - Ling-gab Pathway (Lubu-ong)		100,000.00	Jan	Dec	97.68	97,681.75	completed
Improvement of Linggab - Lubu-ong Pathway(Lubu-ong)		100,000.00	Jan	Dec	97.27	97,270.20	completed
Improvement of Lubu-ong - Bokiawan Pathway (Lubu-ong)		100,000.00	Jan	Dec	97.24	97,240.76	completed
Improvement of Natikung to Patek-keng Pathway (Lubu-ong)		100,000.00	Jan	Dec	84.03	84,034.65	completed
Improvement of Immatorba-Taο CIS (Lubu-ong)		100,000.00	Jan	Dec	97.70	97,700.49	completed
Improvement of Maahaba- Ta-o Irrigation (Lubu-ong)		100,000.00	Jan	Dec	97.60	97,599.41	completed
Improvement of Ngittiyān-Upper Magiwi Irrigation (Lubu-ong)		100,000.00	Jan	Dec	97.88	97,876.88	completed
<b>CLUSTER L11-2020</b>							
Improvement of Lobong - Bawi Footbridge (Lubu-ong)		100,000.00	Jan	Dec	-	-	on-going
Improvement of Maabaka - Wael Footbridge (Lubu-ong)		100,000.00	Jan	Dec	-	-	on-going
Improvement of Middle Gangal Foot Bridge (Lubu-ong)		100,000.00	Jan	Dec	-	-	on-going
Improvement of Proper Lubu-ong Water System		100,000.00	Jan	Dec	-	-	on-going
<b>CLUSTER M12-2020</b>							
Improvement of Maggok - Nagacadan Trail (Maggok)		447,034.20	Jan	Dec	95.96	428,993.96	completed
Improvement of Nunggawa -Tiklap Motor Trail (Maggok)		200,000.00	Jan	Dec	96.20	192,398.54	completed
Improvement of Puloy - Bolog Trail (Maggok)		150,000.00	Jan	Dec	96.41	144,615.09	completed
Improvement of Maggok - Ololagon Trail (Maggok)		150,000.00	Jan	Dec	95.94	143,914.52	completed
Improvement of Banggot - Cammalin Trail (Maggok)		150,000.00	Jan	Dec	95.80	143,703.60	completed
Improvement of Ungol - Bilid Pathway (Maggok)		100,000.00	Jan	Dec	95.69	95,690.45	completed
Improvement of Galung - Cammalin Trail (Maggok)		100,000.00	Jan	Dec	95.97	95,968.48	completed
Improvement of Galung - Nagacadan Trail (Maggok)		100,000.00	Jan	Dec	96.57	96,573.94	completed
Improvement of Madlang Trail (Maggok)		100,000.00	Jan	Dec	95.95	95,948.26	completed
Improvement of Nalagitan - Madlang Pathway (Maggok)		100,000.00	Jan	Dec	95.95	95,948.26	completed
Improvement of Pakawol - Kalu-ung Pathway (Maggok)		100,000.00	Jan	Dec	96.48	96,475.88	completed
<b>CLUSTER N13-2020</b>							
Improvement of Nungulunan Multi-purpose Hall (Nungulunan)		500,000.00	Jan	Dec	96.28	481,384.58	completed


Improvement of Bohwaan Duyung Multi-purpose Shed (Nungulunan)	200,000.00	Jan	Dec	96.64	193,274.92	completed
Improvement of Muya Multipurpose Shed ( Nungulunan)	200,000.00	Jan	Dec	95.59	191,176.38	completed
<b>CLUSTER N14-2020</b>						
Improvement of Punhulitan River Control (Nungulunan)	200,000.00	Jan	Dec	98.06	196,114.71	completed
Improvement of Uttu - Nabanu-uy Irrigation (Nungulunan)	100,000.00	Jan	Dec	95.33	95,328.07	completed
Rehabilitation of Katompakan Bohwa-an Irrigation (Nungulunan)	100,000.00	Jan	Dec	95.55	95,552.16	completed
Improvement of Hingina-Howang Pathway ( Nungulunan)	100,000.00	Jan	Dec	95.06	95,062.76	completed
Improvement of Muya -Bocoh Pathway ( Nungulunan)	100,000.00	Jan	Dec	95.38	95,380.20	completed
Improvement of Pata-al Drainage Canal (Nungulunan)	100,000.00	Jan	Dec	96.26	96,264.90	completed
Rehabilitation of Pun-inuman Dayukong Pathway (Nungulunan)	100,000.00	Jan	Dec	95.53	95,525.56	completed
Completion of Nungulunan Bio Intensive Gardening (Nungulunan)	100,000.00	Jan	Dec	95.20	95,204.20	completed
Improvement of Inkalyan to Nayompa CIS (Nungulunan)	100,000.00	Jan	Dec	97.44	97,437.90	completed
Improvement of Kibungutan to Kibitting CIS (Nungulunan)	100,000.00	Jan	Dec	96.26	96,258.56	completed
Improvement of Lamag-Dayukung Irrigation (Nungulunan)	100,000.00	Jan	Dec	95.81	95,809.93	completed
Improvement of Ludping - Matikid Irrigation (Nungulunan)	100,000.00	Jan	Dec	98.37	98,372.77	completed
<b>CLUSTER P15-2020</b>						
Improvement of Magalo - Ngawangawa - Bimmakuy Foot Trail (Poblacion)	400,000.00	Jan	Dec	95.64	382,569.08	completed
Improvement of Tiiwan-Mt. Napulawan Trail	100,000.00	Jan	Dec	94.78	94,780.00	completed
<b>CLUSTER P16-2020</b>						
Construction of Libhung Footbridge (Poblacion)	100,000.00	Jan	Dec	95.40	95,399.58	completed
Improvement of Ang-angan - Witing - Nahbaan Pathway (Poblacion)	100,000.00	Jan	Dec	94.37	94,373.93	completed
Improvement of Biyugan CIS (Poblacion)	100,000.00	Jan	Dec	93.97	93,973.39	completed
Improvement of Logab Footbridge (Poblacion)	100,000.00	Jan	Dec	94.25	94,254.21	completed
Improvement of Logab Kuplo Pathway (Poblacion)	100,000.00	Jan	Dec	94.88	94,878.05	completed
Improvement of Pulag-Tao Pathway (Poblacion)	100,000.00	Jan	Dec	93.72	93,718.75	completed
Improvement of Wael - Awatan CIS (Poblacion)	100,000.00	Jan	Dec	92.80	92,801.50	completed
Improvement of Hubutan-Bocoh CIS (Poblacion)	200,000.00	Jan	Dec	-	-	on-going
<b>CLUSTER P17-2020</b>						
Improvement of Ogah - Maata Irrigation (Poblacion)	100,000.00	Jan	Dec	96.92	96,923.00	completed
Improvement of Numpolia Drainage Canal (Poblacion)	100,000.00	Jan	Dec	94.05	94,052.70	completed
Improvement of Bal-luha Water System at Nompolia Poblacion (Poblacion)	200,000.00	Jan	Dec	93.69	187,380.14	completed

Improvement of Dummiwag Kunakun Pathway (Poblacion)		100,000.00	Jan	Dec	93.52	93,517.18	completed
Improvement of Pah-adan to Dulduli CIS (Poblacion)		100,000.00	Jan	Dec	94.22	94,218.78	completed
Improvement of Poblacion-Bangbang-Maggok FMR (Bimmakuy Section) (Bangbang)		600,000.00	Jan	Dec	94.47	566,842.61	completed
Improvement of Hummaning-Puulen Pathway (Bokiawan)		600,000.00	Jan	Dec	95.71	574,240.82	completed
<b>GRAND TOTAL</b>		<b>20,547,034.20</b>	-	-		<b>15,029,317.91</b>	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
 \_\_\_\_\_  
 MARILOU D. BUYAYO  
 Local Budget Officer

  
 \_\_\_\_\_  
 LUCAS M. WILLIAM  
 Municipal Engineer

  
 \_\_\_\_\_  
 CASAN P. DUMULAG  
 Local Chief Executive

