

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**1st QUARTER, CY 2020**


Municipality: HUNGDUAN

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>PROGRAMS:</b>								
Red Orchid Award Awardee		700,000.00				293,141.05		on-going
<b>PROJECTS:</b>								
<b>CHARMP 2</b>								
- Awa to Nundotal FMR Improvement	Abatan		October 2, 2018	January 9, 2019	100.00%		30 days	completed July 31, 2019 (payment on process, LGU Counterpart)
- Balentimol- Kinga FMR Improvement	Abatan		October 2, 2018	March 10, 2019	100.00%	399,960.00	none	completed March 2019 (paid LGU Counterpart)
- Litalit- Dogtawon CIS Improvement	Abatan		October 5, 2018	March 9, 2019	100.00%		none	completed May 2019 (payment on process, LGU Counterpart)
- Napol-ogan- Giwi CIS Improvement	Abatan		October 2, 2018	December 8, 2018	100.00%		none	completed March 2019 (payment on process, LGU Counterpart)
- Litalit- Hagugong CIS Improvement	Abatan		October 2, 2018	December 24, 2018	100.00%		none	completed May 2019 (payment on process, LGU Counterpart)
- Pangitiyan- Habiatan FMR Improvement	Abatan		October 5, 2018	February 6, 2019	100.00%	325,429.28	none	completed March 2019 (paid LGU Counterpart)
- Likod- Dayandi CIS Improvement	Abatan		October 5, 2018	December 23, 2018	100.00%		none	completed July 14, 2019 (payment on process, LGU Counterpart)
- Tobak- Lana CIS Improvement	Abatan		October 5, 2018	February 23, 2019	100.00%		none	completed July 14, 2019 (payment on process, LGU Counterpart)
<b>LGSF- Assistance to Municipalities 2019</b>								
- Improvement of Local Access Road from Poblacion to Bangbang	Poblacion and Bangbang	5,401,000.00	December 23, 2019	February 20, 2020	100.00%	5,401,000.00	10 days	completed (payment on process)

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MARIZUL D. BUYAYO**  
 Municipal Budget Officer

  
**LUCAS M. WILLIAM**  
 Municipal Engineer

  
**MARY GRACE N. MAGNOT**  
 Municipal Accountant

  
**CASAN P. DUMULAG**  
 Municipal Mayor