

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
1ST QUARTER, CY 2021**


Municipality: HUNGDUAN

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<u>PROGRAMS:</u>								
DSWD-CAR								
- Emergency Subsidy Program (ESP)	Municipal wide	7,539,250.00	April 13, 2020	April 29, 2020	100.00%	7,539,250.00		1,372 Beneficiaries
			May 19, 2020	May 22, 2020				
DOLE								
- Tulong Pangkabuhayan sa Ating Displaced/ Disadvantaged Workers (TUPAD) Program	Municipal wide	245,000.00	May 22, 2020	June 4, 2020	100.00%	245,000.00		70 Beneficiaries
DOH								
- Red Orchid Award	Municipal wide	416,858.98			43.13%	179,800.00		
PHILHEALTH								
-Capitation Fund	Municipal wide	1,029,978.92			10.81%	111,343.00		
<u>PROJECTS:</u>								
CHARMP 2								
- Awa to Nundotal FMR Improvement	Abatan	2,691,526.64	October 2, 2018	January 9, 2019	100.00%	2,422,373.98	30 days	completed July 31, 2019 (paid- LGU Counterpart)
- Balentimol- Kinga FMR Improvement	Abatan	3,999,600.00	October 2, 2018	March 10, 2019	100.00%	3,999,600.00	none	completed March 2019 (paid- LGU Counterpart)
- Littalit- Dogtawon CIS Improvement	Abatan	1,836,546.39	October 5, 2018	March 9, 2019	100.00%	1,836,546.39	none	completed May 2019 (paid- LGU Counterpart)
- Napol-ogan- Giwi CIS Improvement	Abatan	960,840.76	October 2, 2018	December 8, 2018	100.00%	960,840.76	none	completed March 2019 (paid- LGU Counterpart)
- Littalit- Hagugong CIS Improvement	Abatan	960,324.74	October 2, 2018	December 24, 2018	100.00%	864,292.27	none	completed May 2019 (payment on process, LGU Counterpart)
- Pangitiyan- Habiatan FMR Improvement	Abatan	3,372,820.44	October 5, 2018	February 6, 2019	100.00%	3,372,820.44	none	completed March 2019 (paid- LGU Counterpart)
- Likod- Dayandi CIS Improvement	Abatan	1,786,607.06	October 5, 2018	December 23, 2018	100.00%	1,607,946.35	none	completed July 14, 2019 (paid- LGU Counterpart)
- Tobak- Lana CIS Improvement	Abatan	1,834,471.19	October 5, 2018	February 23, 2019	100.00%	1,834,471.19	none	completed July 14, 2019 (paid- LGU Counterpart)
LGSF- Assistance to Municipalities 2019								
- Improvement of Local Access Road from Poblacion to Bangbang	Poblacion and Bangbang	5,401,000.00	December 23, 2019	February 20, 2020	100.00%	5,401,000.00	10 days	completed
- Improvement of Local Access Road in Barangay Hapao	Hapao	4,500,000.00	December 23, 2019	February 10, 2020	100.00%	4,407,575.02	30 days	completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


LUCAS M. WILLIAM
Municipal Engineer


MARY GRACE N. NAGNOT
Municipal Accountant


CASAN P. DUMULAG
Municipal Mayor